



**GALLAGHER**

**EST 1968**



---

Construction Update – Thru February 13, 2017

---



# Waxahachie ISD High School

Construction Update thru February 13, 2017



## ADMINISTRATION:

Waxahachie Independent High School – Bldg and Site Package  
Contact: Clyde Melick

## ARCHITECTS:

Corgan Architects  
401 North Houston Street, Dallas, Texas 75202  
214-263-0660  
Contact: David Safir

## CONSTRUCTION MANAGER:

Gallagher Construction Services  
3501 Token Drive, Ste 100, Richardson, Texas 75082  
972-633-0564  
Contact: Lance Aaron

## High School

Total Contract Sum	\$117,983,293
Total Completed To Date	\$ 17,625,890
Percent Complete	15%

## Finley and Turner

Total Contract Sum	\$1,822,289
Total Completed To Date	\$ 983,100
Percent Complete	54%

## OVERALL PROJECT STATUS

### Current Activities:

- All concrete paving 85% complete. – All parking lots and firelanes complete.
- TX-Dot approach, CTE yard and dock area underway
- All grade beams complete
- Latest slab areas poured B, and P
- Underground plumbing going in at Area P.
- Starting above slab MEP rough – in at Area E.
- CMU walls going up at Area P and J.
- Steel erection on-going in Areas E and C.
- Started exterior metal studs at Area E

### Two Week Look Ahead:

- MEP wall rough
- Start steel erection at Area B
- Start CMU at Area Q
- Interior wall framing at Area E and exterior metal studs at Area C.

# Waxahachie ISD Turner Elementary

Construction Update thru February 13, 2017



Demolition and sprinkler installation at Turner Elementary School.

Waxahachie ISD High School  
 Construction Update thru February 13, 2017



Hanging steel and exterior metal studs at classrooms wings.



CMU and acoustical block going up in the Gymnasium.

GALLAGHER CONSTRUCTION SERVICES  
3501 TOKEN DR., SUITE 100, RICHARDSON, TX 75082  
972.633.0564 • 972.633.0164 FAX  
[WWW.GALLAGHERTX.COM](http://WWW.GALLAGHERTX.COM)