

Hopewell Valley Regional School District  
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS  
 FVHD # 4924D

**Progress Report #6- 10/16/17 to 10/27/17**

Exterior Site Work:

E1. Replace existing leaking Fire Hydrant, installing new Insertion Valve and shut-off switch. Underway



E2. Building "B" Additions: Footing & Anchor-bolt Survey Underway



E3. Building "B" Additions: Footing & Anchor-bolt preparations- ready for Concrete Underway



E4. Building "A" Addition: Under ground new water line Tie-in Underway



Hopewell Valley Regional School District  
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS  
 FVHD # 4924D

E5. Building "A" Addition: Completed  
 Installing underground Water Storm line



E6. Building "A" Addition: Completed  
 Pad preparation, Remove unsuitable soil and reconstruct subgrade



E7. Excavate for the new electrical Underway  
 conduit connection between the 100 & 200 wings



E8. Excavate for the new electric Duct Underway  
 Bank between Existing Electric Room and New Addition Building "A"



Hopewell Valley Regional School District  
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS  
 FVHD # 4924D

E9. Excavate for the new Sanitary line tie- Underway  
 in around New Addition Building "B"



Interior Work:

1 Classroom #118: Saw Underway  
 cut existing concrete slab-  
 preparation for rerouting existing  
 domestic water line and Heating  
 system water line thru corridor to tie-  
 in to existing lines at Boiler room.

