



SAN CARLOS SCHOOL DISTRICT

Craig Baker, Ed.D., Superintendent
Robert Porter, Chief Operations Officer
Mary Jude Doerpinghaus, Assistant Superintendent

1200 Industrial Road, Unit 9
San Carlos, CA 94070
Voice: (650) 508-7333
Fax: (650) 508-7340
www.scsdk8.org

CLC Campus Rebuild Project

First Modular Deliveries

Saturday, September 23, 2017 and Sunday, September 24, 2017
Work hours: 9:00 a.m. – 5:00 p.m.



Next Saturday and Sunday, September 23rd and 24th, the first deliveries of the new CLC modular classroom buildings will begin. The modules have been fabricated in Southern California by Growth Point Structures Inc. and will be transported to a staging area north of San Carlos. On Saturday morning, September 23rd, the modules will be moved by large 40-foot tractor-trailers to the Tierra Linda site where they will be offloaded by crane. This delivery is expected to be completed on Saturday by 5:00 p.m.; however work may extend through Sunday if necessary. There will be 18 modules delivered by ArcBest Freight Company on 18 tractor trailers. ArcBest Freight Company has obtained all required transit permits. There will be traffic control personnel supplied by Growth Point Structures, Inc. along with Alten Construction crewmembers to help facilitate the movement along Dartmouth onto the Tierra Linda campus.

The pictures will give you an idea of what these deliveries will look like.

Three additional modular deliveries will be made through mid-November. Further details similar to this will be communicated beforehand.

Thank you for your patience and support.

If you have questions please contact the SCSD Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net