

Riverbank Elementary

WEEK OF April 30th, 2018



SAFETY

Incidents to Date	2
First Aids to Date	0



SCHEDULE

Current Completion August 1st 2018



WEATHER

Working Days	6
Days of Weather Delay	0
Activities Delayed	1



MANPOWER

Number of Trades	14
Average Workers <i>(per day)</i>	110

TOP ACTIVITIES THIS WEEK

- Canopies delayed due to shipping complications
- Maintaining Erosion Control
- Fine Grading D/F Courtyard
- Stone Base and Forming Basketball Court
- Second Floor B & D Overhead rough ins ongoing
- Plumbing Fixture Installation in Buildings E/F
- Pouring Terrazzo in B Corridor
- Framing and Hanging Clerestories
- Casework installation D
- Privacy Fence Installation ongoing
- Administration Area Grid Installation
- Kalwall Panel Installation at Clerestories

UPCOMING ACTIVITIES

- Irrigation Installation
- Building E/F HVAC Startup
- Building B Casework Installation
- Emergency Access Road Stone Base
- Main Lobby Terrazzo
- Second Floor Building D Ceiling Grid
- VCT Delivery
- Area 3 3rd Party Overhead: May 11th
- First Floor OSF Overhead: May 18th

