



GALLAGHER

EST 1968



Construction Update – Thru September 6, 2016



Waxahachie ISD High School

Construction Update thru September 6, 2016



ADMINISTRATION:

Waxahachie Independent High School – Bldg and Site Package
Contact: Clyde Melick

ARCHITECTS:

Corgan Architects
401 North Houston Street, Dallas, Texas 75202
214-263-0660
Contact: David Safir

CONSTRUCTION MANAGER:

Gallagher Construction Services
3501 Token Drive, Ste 100, Richardson, Texas 75082
972-633-0564
Contact: Lance Aaron

COST SUMMARY

Site Package Total Amount Approved:	\$8,974,016
Completed to Date	\$2,580,107
Percentage Complete	28.75%

OVERALL PROJECT STATUS

Current Activities:

- East parking lot layout underway.
- Sanitary sewer 100 % complete
- Underground storm - 75% complete.
- Installing storm line area drain inlet tops.
- Started underground water line – moving north to south around ring road.
- H.S. building pad has been completed 100%
- Concession building has been moisture conditioned and capped with select fill.
- Underground electrical complete in the East Parking. Overall is 30% complete.

Two Week Look Ahead:

- Water line complete week of Sept. 26th
- Continue installing underground electrical
- East Paving
 - Survey,Grade,Balance – Complete Sept. 15th
 - Lime Sept. 16th thru Sept. 30th
 - Form/Rebar Sept. 30th thru Oct. 6th
 - Pour paving – Week of Oct. 10th
- Start Bldg piers Sept. 19th



Installing area drain inlet tops located in the southeast detention pond. Backfilling the underground storm system. Starting layout at the east parking lot, getting ready for lime and formwork.



Starting installation of main water line – north to south along the main ring road. Installing underground storm line along the west side of property.

GALLAGHER CONSTRUCTION SERVICES
3501 TOKEN DR., SUITE 100, RICHARDSON, TX 75082
972.633.0564 • 972.633.0164 FAX
WWW.GALLAGHERTX.COM