



GALLAGHER

EST 1968



Construction Update – Thru December 9, 2016



Waxahachie ISD High School

Construction Update thru December 9, 2016



ADMINISTRATION:

Waxahachie Independent High School – Bldg and Site Package

Contact: Clyde Melick

ARCHITECTS:

Corgan Architects

401 North Houston Street, Dallas, Texas 75202

214-263-0660

Contact: David Safir

CONSTRUCTION MANAGER:

Gallagher Construction Services

3501 Token Drive, Ste 100, Richardson, Texas 75082

972-633-0564

Contact: Lance Aaron

OVERALL PROJECT STATUS

Current Activities:

- All concrete paving 85% complete. – All parking lots and firelanes complete. Remaining scope includes TX-Dot approach, CTE yard and dock area
- Completed grade beams in area J, P, E and H
- Drill piers to date 1,173. Only 115 left to drill.
- Continuing underground electrical site conduits
- MEP – Conduits and underground plumbing complete at Area K “B”.
- CMU walls going up at Area K and J

Two Week Look Ahead:

- Complete drill piers
- Pour grade beams at Area C, N and Q
- Continue underground MEP at Building.
- Pour slabs at Area K and J
- Grade beam forming at R, B, A.
- Continue with walls in Area K and J.



Setting grease trap at truck dock area. Underground electrical rough at Auditorium. Fire line riser installed 1" above finish floor at riser room.



Grade beam form work at Area B underway. Sanitary sewer line at being installed at backfilled in Area K and J.



CMU walls going up at Area K (Auditorium) along with backfilling and grading in preparation for slab pour in the coming weeks.

GALLAGHER CONSTRUCTION SERVICES
3501 TOKEN DR., SUITE 100, RICHARDSON, TX 75082
972.633.0564 • 972.633.0164 FAX
WWW.GALLAGHERTX.COM