



GALLAGHER

EST 1968



Construction Update – Thru May 27, 2016



Waxahachie ISD High School

Construction Update thru May 27, 2016



ADMINISTRATION:

Waxahachie Independent High School – Bldg and Site Package
Contact: Clyde Melick

ARCHITECTS:

Corgan Architects
401 North Houston Street, Dallas, Texas 75202
214-263-0660
Contact: David Safir

CONSTRUCTION MANAGER:

Gallagher Construction Services
3501 Token Drive, Ste 100, Richardson, Texas 75082
972-633-0564
Contact: Lance Aaron

COST SUMMARY

Site Package Total Amount Approved:	\$7,971,036
Completed to Date	\$0.00
Percentage Complete	0%

OVERALL PROJECT STATUS

Current Activities:

- Erosion control has been installed as well as two construction entrances for equipment and worker access
- Stripping the site of vegetation and stockpiling topsoil for later use – 90% complete
- Mass excavation at the northwest detention pond is underway – 50% Complete
- Moisture conditioning the main building pad and preparing to install select fill cap – 20% complete.
- Mass grading underway at the student parking lot along the east side – 10% complete

Two Week Look Ahead:

- Continue moisture conditioning at building pad.
- Continue mass grading at east side parking lot and moving north and west.
- Start underground electrical the week of June 20th
- Start underground storm utilities at south side moving north and east the week of June 13th.
- Start sanitary sewer on south side moving north and west the week of June 20th.



Digging out detention pond on Northwest corner of site.
 Moisture conditioning the main building pad along the west side of the building.



Fine grading at the building pad following moisture conditioning operations. Mass grading along the east student parking lot

GALLAGHER CONSTRUCTION SERVICES
3501 TOKEN DR., SUITE 100, RICHARDSON, TX 75082
972.633.0564 • 972.633.0164 FAX
WWW.GALLAGHERTX.COM