



**GALLAGHER**

**EST 1968**



---

Construction Update – Thru March 20, 2017

---



# Waxahachie ISD High School

Construction Update thru March 20, 2017



## ADMINISTRATION:

Waxahachie Independent High School – Bldg and Site Package  
Contact: Clyde Melick

## ARCHITECTS:

Corgan Architects  
401 North Houston Street, Dallas, Texas 75202  
214-263-0660  
Contact: David Safir

## CONSTRUCTION MANAGER:

Gallagher Construction Services  
3501 Token Drive, Ste 100, Richardson, Texas 75082  
972-633-0564  
Contact: Lance Aaron

## High School

Total Contract Sum	\$117,983,293
Total Completed To Date	\$ 23,447,127
Percent Complete	20%

## Finley and Turner

Total Contract Sum	\$1,822,289
Total Completed To Date	\$ 1,185,513
Percent Complete	65%

## OVERALL PROJECT STATUS

### Current Activities:

- TX-Dot approach, CTE yard and dock area underway
- Latest slab areas poured 1<sup>st</sup> Floor Area A and 2/3 of Area B 2<sup>nd</sup> Floor
- Underground plumbing going in at Areas F, G and L.
- Starting above slab MEP rough – in at Area E, C, K, J, P, H, Q
- CMU walls going up and grouting at Area J,K,P,N,Q,H
- Steel erection completed at Area E and C. On-going in Areas P,A,H,P
- Exterior Metal studs and sheathing completed at Areas E and C. Started exterior metal studs at Area H
- Interior studs on-going at Areas E and C 1<sup>st</sup> and 2<sup>nd</sup> floor
- Roofing underway at Area E

### Two Week Look Ahead:

- MEP wall rough
- Complete steel erection at Area H and B and on-going at P,A, D, J
- Start CMU at Area Q
- Interior wall framing at Area E and C.
- Start exterior framing at Area B
- Complete exterior framing at Area H.
- Complete Roof at Area E.



Preparing to pour 2<sup>nd</sup> floor at Area B, Inside look at Cafeteria and CMU wall along loading dock area.



# Waxahachie ISD High School

Construction Update thru March 20, 2017



Interior metal studs and MEP above ceiling rough underway at classroom areas.

# Waxahachie ISD High School

Construction thru March 20, 2017



Exterior studs and sheathing being installed, classroom area "D" steel going up, and trusses at Main entry in place

GALLAGHER CONSTRUCTION SERVICES  
3501 TOKEN DR., SUITE 100, RICHARDSON, TX 75082  
972.633.0564 • 972.633.0164 FAX  
[WWW.GALLAGHERTX.COM](http://WWW.GALLAGHERTX.COM)