

Hopewell Valley Regional School District
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS
 FVHD # 4924D

Progress Report #9- 11/27/17 to 12/08/17

Exterior Site Work:

E1. Project Sign Completed



E2. Front Retaining wall, treatment device and preparations for new fence installation Completed



E3. Building "B" Addition: Foundation Wall Constructions Completed



E4. Building "B" Addition: Under slab plumbing pipe installation Underway



E5. Building "B" Addition: Water line loop around new addition New Underway



Hopewell Valley Regional School District
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS
 FVHD # 4924D

E6. Building "A" Addition: Underway
 Concrete Footing/ Piers, Anchor-bolt
 installation and Foundation wall
 construction.



E7. Building "A" Addition: Completed
 Re-routed new domestic/ return hot
 water line between Classrooms #118
 & 225



E8. Building "A" Addition: Completed
 Remove existing asbestos enclosure
 where existing hydronic pipe
 interfere with new building addition
 foundations & Preparation for new
 lines Tie-in



Hopewell Valley Regional School District
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS
 FVHD # 4924D

- E9. Building "A" Addition: Completed
 Electric Shot-off and Re-route new service.





Interior Work:

- 1 Classroom #118: Underway
 Install and Tie-in new domestic/
 return hot water lines from the
 outside trench thru the pit to above
 existing ceiling to Boiler room.



- 2 Classroom #225: Completed
 Install and Tie-in new domestic/
 return hot water lines from the
 outside trench thru the pit to existing
 piping at chase located at Room 223



Hopewell Valley Regional School District
Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS
FVHD # 4924D

- 3 300 Wing Toilets:
Start Demolition- remove existing
fixtures and demolish existing wall
chase- expose existing plumbing
piping.

Underway

