


Hopewell Valley Regional School District
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS
 FVHD # 4924D

Progress Report #14- 2/19/18 to 3/02/18

Exterior Work (Additions):

E1. Building "B" Addition: Underway
 CMU Block installation (Fire wall & Exterior wall)



E2. Building "A" Addition: Underway
 Steel installation (Joist & metal deck)



E3. Bulldogs Walkway: Underway
 Re-planted existing memorial trees and re-install existing pavers



Hopewell Valley Regional School District
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS
 FVHD # 4924D

Interior Work (Renovations):

1 Admin. Office:

Demo. Existing wall partitions, remove existing carpet flooring, ceiling tiles and grid.

Underway



2 100 Wing Toilets:

Complete Demolition of existing wall partitions, saw cut the existing slab, Plumbing rough-in, back-fill trench and pour concrete.

Underway



3 Boiler Room:

Remove Existing Hot Water tank saw cut trench existing slab for new drain, rough-in drain pipe, back fill, pour concrete pad for new hot water heaters and install new heaters

Underway



Hopewell Valley Regional School District
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS
 FVHD # 4924D

- 4 Classroom Swing #6 (307, 308 & 310): Underway
 Remove existing ceiling tile, grid, HVAC duct grills, light fixtures and install new ceiling grid, tiles, grills and LED light fixtures.



- 5 Ductless Heat Pump Units: Underway
 100 wing all units are installed
 200 wing 50% units are installed
 300 wing all units and all condensation pipes are installed



- 6 Classroom Light Fixture Replacement: Underway
 Remove existing light fixtures, switches and replace with new motion sensor LED fixtures and Bluetooth switches.
 201, 301, 307 to 327

