

Hopewell Valley Regional School District
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS
 FVHD # 4924D

Progress Report #2- September 1, 2017

Exterior Site Work:

E1. Dublin Rd. Access Road widening: Completed
 Widen/ re-align access to Dublin Road, Removing Verizon pole, Pouring concrete curb & paving



E2. Install Concrete Curbs, sidewalks and Paving along the front of the building, Relocate construction sign and barrels to open access road to lower parking lot. Completed



E3. Excavation for Underground utilities, and manhole structures- pave area around construction fenced area where front addition. Underway



E4. Paving Parking areas by Timberlane loop and install stone base and compacted at new Dumpster area. Completed



E8. Provide power to construction trailers. Underway



E9. Provide temporary walkway thru Bus Pick-up and drop-off loop to and from Timberlane Middle School. Completed



Hopewell Valley Regional School District
 Additions, Renovations & Rehabilitation Work at Hopewell Valley Central HS
 FVHD # 4924D

E10. Prep compacted level crushed stone pad for temporary freezer, provide temporary power and start up freezer. Completed



E11. Patch existing concrete at existing side walk/ steps connecting front lower parking with upper parking/ drop-off area, complete Paving at lower parking area. Completed



E12. Paving trench where new manhole at the bus entrance from S Timberlane drive, relocate construction fence back to construction zone and open new entrance and loop to front lower parking area. Completed



Interior Work:

3 Install temporary Partition at the end of 100 Hall, directional Exit sign Completed



4 Install temporary fencing panels at custodian room to secure temporary egress passage thru room. Completed

