

COCISD PROPOSED CONSTRUCTION PHASING

		SCOPE	PACKAGE		ADVERT	RECEIVE	AWARD	COMPLETE
ATHL	III-E	New football pressbox, to accommodate home & visitor coaches, radio press, scouts, and filming	A		2/14/2018	3/1/2018	3/5/2018	8/17/2018
ATHL	III-F	Home football seating, new grandstand seating with tunnel entrances and 250 armchair seats, accessible seating and entrances, 1,500 seats total.	A		2/14/2018	3/1/2018	3/5/2018	8/17/2018
ATHL	III-G	Visitor football seating, 285 seats connected to each side of the existing visitor grandstand with accessible seating.	A		2/14/2018	3/1/2018	3/5/2018	8/17/2018
ATHL	III-H	Demo football bleachers, demolish and salvage existing bleachers for new home bleachers	A		2/14/2018	3/1/2018	3/5/2018	8/17/2018
HS	I-F	White board/smartboard, one magnetic marker board and smart board per classroom	B	SUMMER 2018	3/7/2018	3/22/2018	4/2/2018	8/20/2018
JSE	IV-J	White board/smartboard, one magnetic marker board and smart board per classroom	B	SUMMER 2018	3/7/2018	3/22/2018	4/2/2018	8/20/2018
JSE	IV-H	Add water and millwork to one classroom for science	B	SUMMER 2018	3/7/2018	3/22/2018	4/2/2018	8/20/2018
LJH	V-H	White board/smartboard, one magnetic marker board and smart board per classroom	B	SUMMER 2018	3/7/2018	3/22/2018	4/2/2018	8/20/2018
JSE	IV-A	New bus loop on west side to separate busses from parent pick-up traffic. New awning connected to cafeteria for student staging. Drainage improvements.	C		4/18/2018	5/3/2018	6/4/2018	8/20/2018
JSE	IV-B	New Pre-K classrooms with self contained restrooms, New nurse station/office	C		4/18/2018	5/3/2018	6/4/2018	3/1/2019
LJH	V-A	Science Lab/Classroom Wing Addition	C		4/18/2018	5/3/2018	6/4/2018	2/1/2019
LJH	V-B	Relocate Portables Buildings for construction of bandhall, auction 4 building	C		4/18/2018	5/3/2018	6/4/2018	6/14/2018
LJH	V-E	Gym Locker Room Addition, boys and girls athletic locker/dressing rooms, storage and offices	C		4/18/2018	5/3/2018	6/4/2018	12/1/2018
LJH	V-F	New Bandhall with rehearsal room, practice room, library, instrument repair, instrument storage and ensemble rehearsal	C		4/18/2018	5/3/2018	6/4/2018	6/15/2019
JSE	IV-D	Restroom plumbing & exhaust, replace sewer piping and exhaust fans at elementary	C	SUMMER 2018	4/18/2018	5/3/2018	6/4/2018	8/20/2018
JSE	IV-E	HVAC, middle school controls to decrease humidity	C	SUMMER 2018	4/18/2018	5/3/2018	6/4/2018	8/20/2018
JSE	IV-F	Gym AC, New heat and air package unit, additional insulation and paint at elementary	C	SUMMER 2018	4/18/2018	5/3/2018	6/4/2018	8/20/2018
LJH	V-G	Plumbing/Restroom renovation & exhaust in the main building	C	SUMMER 2018	4/18/2018	5/3/2018	6/4/2018	8/20/2018
HS	I-H	Replace gutters & rakes, removed and replace gutters downspouts & rake trim on all buildings	C	SUMMER 2018	4/18/2018	5/3/2018	6/4/2018	8/20/2018
HS	I-J	Repair roof leaks, reflash roof penetrations at exhaust fans	C	SUMMER 2018	4/18/2018	5/3/2018	6/4/2018	8/20/2018

COCISD PROPOSED CONSTRUCTION PHASING

HS	I-K	Additional parking lights, new LED light and poles at front parking for better security and band practice area	D		9/5/2018	10/1/2018	12/1/2018	6/1/2019
HS	I-C	Weight room expansion, metal building connected to existing weight room with exhaust fans and heat	D		9/5/2018	10/1/2018	12/1/2018	6/1/2019
HS	I-D	Bandhall expansion, metal and masonry expansion for additional storage & practice rooms	D		9/5/2018	10/1/2018	12/1/2018	6/1/2019
HS	I-A	Secure single point entry to include reception/waiting area, public restroom, visitor check-in, campus police office, principals' office, secretary, and student commons. The entry will provide an obvious "front door" to the campus	D		9/5/2018	10/1/2018	12/1/2018	12/1/2019
CTE	II-A	New Career and Technical Education Facility, housing laboratories and "hands-on" educational training spaces	D		9/5/2018	10/1/2018	12/1/2018	12/1/2019
CTE	II-B	Ag project facility, a metal building covered area with open walls and earth floor to house various student animal projects	D		9/5/2018	10/1/2018	12/1/2018	12/1/2019
CTE	II-C	Classroom/lab, a classroom connected to the Ag Project Facility, including a tack room, feed room, restrooms and instructional area.	D		9/5/2018	10/1/2018	12/1/2018	12/1/2019
CTE	II-D	Greenhouse, an arched metal frame with clear plastic covering, water and exhaust fans for agricultural instruction	D		9/5/2018	10/1/2018	12/1/2018	12/1/2019
ATHL	III-I	New restrooms under home bleachers, 19 womens toilets & 10 mens toilet with heat and air located under home grandstands	D		9/5/2018	10/1/2018	12/1/2018	12/1/2019
CTE	II-F	Paintbooth, a downdraft enclosed paint booth with safety features for finish painting of student projects	D		9/5/2018	10/1/2018	12/1/2018	4/1/2019
LJH	V-C	Bandhall conversion to Weight Room with new flooring and plumbing	E	SUMMER 2019	3/1/2019	3/22/2019	6/3/19/	8/12/2019
LJH	V-D	five (5) rows high retractable bleachers on south side of gym	E	SUMMER 2019	3/1/2019	3/22/2019	6/3/19/	8/12/2019
LJH	V-I	Awning for car riders with barrier separation from bus riders	E	SUMMER 2019	3/1/2019	3/22/2019	6/3/19/	8/12/2019
HS	I-G	Science lab conversion, expansion of chemistry, biology, physics labs to include additional lab space, increase exhaust, and provide safety access to students.	E	Summer 2019	3/6/2019	3/26/2019	6/3/2019	8/20/2019
CTE	II-G	AV studio, increase the size of the existing studio to accommodate more students and technical equipment	E	SUMMER 2019	3/6/2019	3/26/2019	6/4/2019	8/20/2019
CTE	II-H	Larger computer lab, increase the size of the lab to accommodate more student and computers	E	SUMMER 2019	3/6/2019	3/26/2019	6/4/2019	8/20/2019
HS	I-B	Connecting corridors between classroom buildings to be masonry enclosed corridors heat and air with fire separations and exits	E	SUMMER 2019	3/6/2019	3/26/2019		summer 19
CTE	II-E	Upgrade exhaust fans, two larger capacity exhaust fans in the welding lab	E	SUMMER 2019	3/6/2019	3/26/2019	6/4/2018	8/20/2019

COCISD PROPOSED CONSTRUCTION PHASING

ATHL	III-C	New bleacher seating at baseball, angle frame and aluminum bleachers to accommodate 75 people each side	X				8/2/2018	1/31/2019
ATHL	III-D	New bleacher seating at softball, angle frame and aluminum bleachers to accommodate 75 people each side	X				8/2/2018	1/31/2019
ATHL	III-J	Covered batting cage, concrete slab and metal roof with netting and power for double pitching machings and lighting	X				8/2/2018	1/31/2019
JSE	IV-J	Remove Portable Buildings & increase playground area	X	SUMMER 2019				8/20/2019
ATHL	III-A	Replace existing track surface, remove existing latex surface, and replace with new latex and striping	X					
ATHL	III-B	Replace existing scoreboard	X					
JSE	IV-C	New playground equipment for elementary and middle school, see exhibit	X					11/1/2018