



SAN CARLOS SCHOOL DISTRICT

Mary Jude Doeringhaus, Interim Superintendent
Robert Porter, Chief Operations Officer
Allison Liner, Interim Assistant Superintendent

1200 Industrial Road, Unit 9
San Carlos, CA 94070
Voice: (650) 508-7333
Fax: (650) 508-7340
www.scsdk8.org

Tierra Linda/CLC/Mariposa Campus Rebuild Project

Two Week Look Ahead

12/25/2017 through 1/7/2018



Pre-Cast Wells - Foundation Vents



Interior Building A

Week of December 25th - Work Hours: 8:00 a.m. - 6:00 p.m.

Monday, December 25th is a Non-Work Day.

Activities:

- Activities at TL Classrooms:
 - Punch Lists
 - New Fire Alarm
- Activities at the CLC Modular Classrooms:
 - Interior completion of Building A (by Growth Point)
 - Deliver and set GPS units (second floor Building A and set two units of first floor building D) on 12/28/17

Week of January 1st - Work Hours: 8:00 a.m. - 6:00 p.m.

Monday, January 1st is a Non-Work Day.

Activities:

- Activities at TL Classrooms:
 - New Fire Alarm
- Activities at the CLC Modular Classrooms:
 - Site work-electrical
 - Interior completion of 1st Floor of Building A continues (Growth Point)

If you have questions please contact the SCSD Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net