

Progress Report #1- August 28, 2017

Exterior Site Work:

E1. Dubliner Access Road widening: Underway-
Widen/ re-align access to Dublin Road, 09/01/17
Subbase compacted at new lane, Curb and
grades staked out, Poured Concrete curb



E2. Install Concrete Curbs and sidewalks and Completed
steps along the front of the building,
Existing Main Entrance and Doors #29, 30
& 31



E3. Excavation for Underground utilities, and Underway
manhole structures.



E4. Finish Expcaation at the new Dumpster Completed
location and Parking areas by Timberlane
loop and install stone base.



E5. Install Egress Fencing at back area to Completed
insure students safety.



E6. Install Concrete sidewalk at the exterior of Completed
door #12 (Hallway connects 100 & 200
wings)



Hopewell Valley Regional School District
Additions, Renovations Rehabilitation Work at Hopewell Valley Central HS
FVHD # 4924D

E7. Demolition work where addition to the front (Cafeteria) Completed



Interior Work:

1 Complete Installation of the temporary Partition at Cafeteria Completed



2 Installation of Egress door and Exit sign at custodian office. Completed



3 Installation of the temporary Partition at the end of 100 Hall Underway-09/01/17



Respectfully Submitted by: George Michael