

Branham High School

MP #	Project Name	Construction		2017	2018			2019			2020			2021		
		Start	End	Jan.	June	Aug	Jan.	June	Aug	Jan.	June	Aug	Jan.	June	Aug	
1	Two Story Concrete Building - 4 STEM Labs + 6 CRs (Bldg. J)	Feb. 2018	Aug. 2019		■											
2	Two Story Concrete Building - 8 STEM Labs + 6 CRs (Bldg. S)	Feb. 2018	Mar 2019		■											
3	Two Story Concrete Building - 6 CRs + Admin + SS (Bldg. C)	Feb. 2018	April 2019		■											
4	Covered Entrance Awning	April 2019	Aug. 2019				■									
5	Two Story Concrete Building - 8 Classrooms (Bldg. B)	Feb. 2018	Sept. 2018		■											
6	Aquatic Center & Pool Equipment Replacement	June 2018	Mar 2019		■											
	<i>Sub-Project: Remove Portables and Weight Room</i>	TBD	TBD													
7	Softball Dugouts & Fencing Extensions	June 2018	Aug. 2018		■											
8	Pressbox with Accessible Path	June 2018	Aug. 2018		■											
11	Replace Scoreboards	June 2018	Sept. 2018		■											
12	Seismic Retrofit, Remodel, and Modernization	June 2019	Aug. 2021					■						■		
	<i>(12-A) Sub-Project: Convert Student Services into 3 CRs</i>	June 2020	Aug. 2020								■					
14	Remodel Kitchen & Design Student Union	June 2019	Dec. 2019					■								
15	Structurally Reinforce Existing All Canopies	June 2020	Aug. 2020								■					
16	Resurface Tennis Courts	June 2020	Aug. 2020								■					
17	Resurface Blacktop & Restripe Court Lines	June 2020	Aug. 2020								■					
18	Remove Portables and Resurface Blacktop	June 2020	Aug. 2020								■					
19	21st Century Classroom Furniture	Mar. 2018	Dec. 2018		■											
20	Upgrade Sound & Display Systems	Mar. 2018	Dec. 2018		■											
21	HVAC Implementation	Mar. 2019	July 2019				■									
22	Replace PAC Building Curtains	April 2018	July 2018		■											
23	Additional Landscaping & Outdoor Seating	TBD	TBD													
24	Modernize / Remodel Restrooms	June 2019	Aug. 2019					■								
25	Upgrade Technology Campus Wide	Nov. 2017	Aug. 2018	■												
26	Additional LED Lighting	TBD	TBD													
27	Replace & Upgrade Campus Fire Alarm System	June 2020	Aug. 2020								■					
28	Security Fencing & Gates	Aug. 2018	Nov. 2018			■										
29	Increase Exterior Lighting & Repair Existing Lighting	Aug. 2018	Dec. 2018			■										
30	Implement Energy Management System	TBD	TBD													
31	Additional Security Cameras	Nov. 2017	June 2018	■												
32	Emergency Notification System	Nov. 2017	June 2018	■												
33	Improve Accessibility Campus Wide	TBD	TBD													
	Main Electrical Switchboard Upgrades / Addition	Jun. 2018	Aug. 2018		■											
					Summer			Summer			Summer			Summer		

Note:
Gym and Locker Room Seismic Retrofit to be in Phase 1 of Seismic Retrofit work

Del Mar High School

MP #	Project Name	Construction		2017			2018			2019			2020			2021		
		Start	End	Jan.	June	Aug	Jan.	June	Aug	Jan.	June	Aug	Jan.	June	Aug	Jan.	June	Aug
1	Two Story Building - Admin & Student Services	Jan. 2019	Aug. 2020															
2	One Story Building - 6 Classrooms + Restrooms (Bldg. G)	June 2019	Jan. 2020															
	One Story Building - 6 Classrooms + Restrooms (Bldg. K)	June 2020	Dec. 2021															
3	One Story Building - 7 Classrooms (Bldg. L)	June 2020	Dec. 2021															
4	One Story Building - 5 Classrooms	June 2019	Dec. 2020															
	<i>Sub-Project: Interim Housing</i>	June 2018	June 2019															
5	Aquatic Center & Pool Equipment Replacement	June 2018	Mar 2019															
6	Softball Dugouts	June 2018	Aug. 2018															
7	Replace Scoreboards	June 2018	Sept. 2018															
8	Pressbox	June 2018	Aug. 2018															
10	Seismic Retrofit, Remodel, and Modernization	June 2019	Aug. 2021															
	<i>(10-A) Sub-Project: Convert Student Services into 3 CRs</i>	Aug. 2020	Dec. 2020															
	<i>(10-B) Sub-Project: Remodel CRs for Project Lead The Way</i>	Jan. 2020	June 2020															
	<i>(10-C) Sub-Project: Remodel and Convert to 3 STEM Labs</i>	Jan. 2020	June 2020															
	<i>(10-D) Sub-Project: Enlarge Existing Classrooms</i>	June 2019	Aug. 2019															
11	Library Remodel & Addition	Jan. 2019	Aug. 2020															
12	Remodel Kitchen & Design Student Union	June 2019	Dec. 2019															
13	Remodel Music & Choir Room & Add Storage Room	June 2020	Aug. 2020															
14	Remove Portables and Create Parking Spaces	Jan. 2021	June 2021															
15	Resurface Tennis Courts	June 2020	Aug. 2020															
16	Equipment Shed Addition & Concrete Replacement	June 2020	Aug. 2020															
17	21st Century Classroom Furniture	Mar. 2018	Dec. 2018															
18	Upgrade Sound & Display Systems	Mar. 2018	Dec. 2018															
19	HVAC Implementation	Mar. 2019	July 2019															
20	Replace PAC Building Curtains	April 2018	July 2018															
21	Additional Landscaping & Outdoor Seating	TBD	TBD															
22	Modernize / Remodel Restrooms	June 2019	Aug. 2019															
23	Upgrade Technology Campus Wide	Nov. 2017	Aug. 2018															
24	Additional LED Lighting	TBD	TBD															
25	Replace & Upgrade Campus Fire Alarm System	June 2020	Aug. 2020															
26	Security Fencing & Gates	Aug. 2018	Nov. 2018															
27	Increase Exterior Lighting & Repair Existing Lighting	Aug. 2018	Dec. 2018															
28	Implement Energy Management System	TBD	TBD															
29	Additional Security Cameras	Nov. 2017	June 2018															
30	Emergency Notification System	Nov. 2017	June 2018															
31	Improve Accessibility Campus Wide	TBD	TBD															
33	Digital Marquee	June 2018	Aug. 2018															
	Main Electrical Switchboard Upgrades / Addition	June 2019	Aug. 2019															

Summer

Summer

Summer

Summer

Note:
 Gym and Locker Room Seismic Retrofit to be in Phase 1 of Seismic Retrofit work

Legend:
 MP = Master Plan SS = Student Services
 CR = Classroom PLTW = Project Lead The Way

Leigh High School

MP #	Project Name	Construction		2017	2018			2019			2020			2021		
		Start	End	Jan.	June	Aug	Jan.	June	Aug	Jan.	June	Aug	Jan.	June	Aug	
1	Two Story Precast Concrete Building - 10 Classroom <i>Sub-Project: Interim Housing</i>	Jan. 2019	Aug. 2020													
2	Gymnasium with Expansion Wing & Covered Walkway	Oct. 2019	Aug. 2020													
3	Walkway with Relocated Graduation Stones	June 2019	Aug. 2019													
5	Accessible Ramps to Lower Level	Aug. 2018	Nov. 2018													
6	Replace Scoreboards	June 2018	Sept. 2018													
7	Softball Dugouts	June 2018	Aug. 2018													
8	Aquatic Center & Pool Equipment Replacement	June 2019	Mar 2020													
9	Pressbox	June 2018	Aug. 2018													
11	Accessible Entry and Signage	June 2018	Aug. 2018													
12	Seismic Retrofit, Remodel, and Modernization	May 2018	Aug. 2021													
	<i>(12-A) Sub-Project: Remodel Administration Offices</i>	June 2019	Aug. 2019													
	<i>(12-B) Sub-Project: Convert Staff Lounge to SS</i>	June 2019	Aug. 2019													
	<i>(12-C) Sub-Project: Remodel CRs, Maker Space, and PLTW</i>	June 2021	Aug. 2021													
	<i>(12-D) Sub-Project: Remodel 3 Classrooms</i>	June 2020	Aug. 2020													
	<i>(12-E) Sub-Project: Convert SS to 1 CR & Teacher's Lounge</i>	June 2020	Aug. 2020													
13	Remodel Kitchen & Design Student Union	June 2019	Dec. 2019													
14	Refurbish Relocatable Classrooms	June 2018	July 2018													
15	Resurface Tennis Courts	June 2020	Aug. 2020													
16	21st Century Classroom Furniture	Mar. 2018	Dec. 2018													
17	Upgrade Sound & Display Systems	Mar. 2018	Dec. 2018													
18	HVAC Implementation	Feb. 2018	Aug. 2018													
19	Replace PAC Building Curtains	April 2018	July 2018													
20	Additional Landscaping & Outdoor Seating	TBD	TBD													
21	Modernize / Remodel Restrooms	June 2019	Aug. 2019													
22	Upgrade Technology Campus Wide	Nov. 2017	Aug. 2018													
23	Additional LED Lighting	TBD	TBD													
24	Replace & Upgrade Campus Fire Alarm System	June 2020	Aug. 2020													
25	Increase Exterior Lighting & Repair Existing Lighting	Aug. 2018	Dec. 2018													
26	Implement Energy Management System	TBD	TBD													
27	Additional Security Cameras	Nov. 2017	June 2018													
28	Emergency Notification System	Nov. 2017	June 2018													
29	Improve Accessibility Campus Wide	TBD	TBD													
	Replace Accordion Walls	June 2018	Aug. 2018													
						Summer			Summer			Summer			Summer	

Note:

Gym and Locker Room Seismic Retrofit to be in Phase 1 of Seismic Retrofit work

Legend:

MP = Master Plan SS = Student Services
 CR = Classroom PLTW = Project Lead The Way

Westmont High School

MP #	Project Name	Construction		2017	2018			2019			2020			2021		
		Start	End	Jan.	June	Aug	Jan.	June	Aug	Jan.	June	Aug	Jan.	June	Aug	
1	Gymnasium with Expansion Wing	Mar. 2019	Jan. 2020													
2	Replace Scoreboards	June 2018	Sept. 2018													
3	Softball Dugouts	June 2018	Aug. 2018													
4	Aquatic Center & Pool Equipment Replacement	June 2018	Mar 2019													
8	Pressbox	June 2018	Aug. 2018													
9	Trash Enclosure	June 2018	Aug. 2018													
10	Additional Restrooms	June 2021	Aug. 2022													
11	Seismic Retrofit, Remodel, and Modernization	June 2018	Aug. 2021													
12	Remodel Kitchen & Design Student Union	June 2019	Aug. 2019													
14	Refurbish & Repurpose Weight Room	Jan. 2020	Mar. 2020													
15	Entry Canopy, Signage, & Accessible Concrete Walkway	June 2020	Aug. 2020													
16	Landscape Drop Off Area	June 2020	Aug. 2020													
17	Resurface Blacktop & Restripe Court Lines	June 2020	July 2020													
18	21st Century Classroom Furniture	Mar. 2018	Dec. 2018													
19	Upgrade Sound & Display Systems	Mar. 2018	Dec. 2018													
20	HVAC Implementation	Nov. 2018	Mar. 2019													
21	Replace PAC Building Curtains	April 2018	July 2018													
22	Additional Landscaping & Outdoor Seating	TBD	TBD													
23	Modernize / Remodel Restrooms	June 2019	Aug. 2019													
24	Upgrade Technology Campus Wide	Nov. 2017	Aug. 2018													
25	Additional LED Lighting	TBD	TBD													
26	Replace & Upgrade Campus Fire Alarm System	June 2020	Aug. 2020													
27	Security Fencing & Gates	Aug. 2018	Nov. 2018													
28	Increase Exterior Lighting & Repair Existing Lighting	Aug. 2018	Dec. 2018													
29	Implement Energy Management System	TBD	TBD													
30	Additional Security Cameras	Nov. 2017	June 2018													
31	Emergency Notification System	Nov. 2017	June 2018													
32	Improve Accessibility Campus Wide	TBD	TBD													
34	Digital Marquee	June 2018	Aug. 2018													
	Main Electrical Switchboard Upgrades /-Addition	June 2019	Aug. 2019													
							Summer				Summer			Summer		

Note:
Gym and Locker Room Seismic Retrofit to be in Phase 1 of Seismic Retrofit work

Legend:
MP = Master Plan SS = Student Services
CR = Classroom PLTW = Project Lead The Way