

Vivian Teeter

From: Sam Reed <SamR@construct1.com>
Sent: Tuesday, August 29, 2017 10:19 AM
To: Vivian Teeter
Cc: Jon Archibald
Subject: FW: CONSTRUCT 1 ONE CORP.: District Education Center Renovation

Importance: High

Vivian

Below are more RFI questions from one of our AV subs.

Thank you,

Sam Reed
Estimator, QSP, CESSWI



2832 Walnut Avenue, Suite C
Tustin, CA 92780
Phone: (714) 259-5400
Fax: (714) 259-5406

From: Chris Kurtz [mailto:ckurtz@digitalnetworksgroup.com]
Sent: Tuesday, August 29, 2017 10:06 AM
To: Sam Reed <SamR@construct1.com>
Subject: RE: CONSTRUCT 1 ONE CORP.: District Education Center Renovation
Importance: High

Sam,

Here are a few more RFI's for the AV scope of work, let me know you received these and the others sent by Ron Ponce last week. Where will we find addendums posted??

Section 274100

1) Per spec section 2.05, F, 5, d - as well as sheet AV-4.4 there are a total of (4) Extron cable cubby 202s allotted for room 158. Per sheet AV-1.5 only (3) cable cubby's are represented. In addition to this quantity mismatch, the additional inputs supplied by these extra cable cubby's are not represented on the system diagram and there don't appear to be enough inputs on the switcher, transmitters, or receivers being provided to accommodate these connections. Please clarify the correct quantity of cable cubbys, inputs, transmitters, receivers, etc. for the appropriate system design. **Provide four as noted on sheet AV-4.4.**

2) Sheet AV-1.5 plan note 3 represents a single equipment rack in room 15 while sheet AV-5.1 along with the equipment specs show (2) 12-unit racks being provided. Please clarify the correct quantity and size of rack required in this space.

3) Sheet AV-2.2 shows a total of (12) ceiling mounted speakers in room 105 while sheet AV-4.5 as well as equipment specs only state there are (6) required. Please clarify the correct quantity of speakers in this space.

4) Per spec section 2.05, C, 2, c - there are (6) ceiling speakers required in room 106 while sheet AV-1.4 detail 1 and sheet AV-4.6 show (2) wall mounted speakers. Please clarify the correct speakers as well as part number required for this space.

Thanks,

Chris Kurtz
Bid Desk Coordinator

20382 Hermana Cir.
Lake Forest, CA 92630-8701

Tel: 949-428-6373
Fax: 949-428-6334
Email: ckurtz@digitalnetworksgroup.com



Response:

1. Provide four as noted on sheet AV-4.4.
2. Provide a single rack with capacity for all equipment shown in detail #2, sheet AV-5.1.
3. Provide 12 speakers and all related wiring.
4. Provide six ceiling speakers as shown on detail #1, sheet AV-2.3 and two wall speakers as shown on detail #1, sheet AV-1.4.

Jerry Leonhardt, tk1sc
8/31/17