



# SAN CARLOS SCHOOL DISTRICT

Mary Jude Doeringhaus, Interim Superintendent  
Robert Porter, Chief Operations Officer  
Allison Liner, Interim Assistant Superintendent

1200 Industrial Road, Unit 9  
San Carlos, CA 94070  
Voice: (650) 508-7333  
Fax: (650) 508-7340  
www.scsdk8.org

## Tierra Linda/CLC/Mariposa Campus Rebuild Project

### Two Week Look Ahead

3/19/2018 through 4/1/2018



*Building B first floor on site, weatherproofed, ready to weld and secure*



*Buildings A and D are set*

### Week of March 19<sup>th</sup> - Work Hours: 8:00 a.m. - 6:00 p.m.

**Activities:** *Note: Much of the work scheduled for last week was cancelled due to weather conditions and very muddy site*

- Activities at the CLC Modular Classrooms, weather permitting
  - GrowthPoint and Alten are preparing modules and site for predicted rainy weather
  - GrowthPoint continues to work on completing work in the modules such as HVAC, Electrical and Plumbing
  - Continue MEP connections to site utilities by Alten
  - Continue vent wells and other site work at Buildings A and D
  - Interior finishes
  - Continue structural weld and set of Building B first floor modules

*Saturday, March 24<sup>th</sup> and Sunday March 25<sup>th</sup> are Work Days – Work Hours: 9:00 a.m. – 5:00 p.m.*

### Week of March 26<sup>th</sup> - Work Hours: 8:00 a.m. - 6:00 p.m.

**Activities:**

- Activities at the CLC Modular Classrooms, weather permitting
  - Continue weld Building B, first floor modules
  - Make ready for Building B second floor modules delivery and set
  - Interior and between floors MEP by GrowthPoint
  - Interior finishes
  - Continue MEP connections to site utilities by Alten
  - Continue vent wells and site work at Buildings A and D

If you have questions please contact the SCSD Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net

*Board of Education ~ Eirene Chen † Michelle Nayfack † Carol Elliott † Kathleen Farley † Neil Layton*