



SAN CARLOS SCHOOL DISTRICT

Mary Jude Doeringhaus, Interim Superintendent
Robert Porter, Chief Operations Officer
Allison Liner, Interim Assistant Superintendent

1200 Industrial Road, Unit 9
San Carlos, CA 94070
Voice: (650) 508-7333
Fax: (650) 508-7340
www.scsdk8.org

Tierra Linda/CLC/Mariposa Campus Rebuild Project

Two Week Look Ahead

1/8/2018 through 1/21/2018



More modules being set, this completes Building D, and first Floor of Building A

Week of January 8th - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at TL Classrooms:
 - Punch Lists
- Activities at the CLC Modular Classrooms:
 - Interior completion of Building D
 - Weld and secure Building A, make ready for next delivery

Week of January 15th - Work Hours: 8:00 a.m. - 6:00 p.m.

Monday, January 15th is Non Work Day.

Activities:

- Activities at the CLC Modular Classrooms:
 - Weld and secure Building A, make ready for next delivery
 - Site work-electrical
 - Interior completion of Building D

If you have questions please contact the SCSD Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net