



SAN CARLOS SCHOOL DISTRICT

Mary Jude Doeringhaus, Interim Superintendent
Robert Porter, Chief Operations Officer
Allison Liner, Interim Assistant Superintendent

1200 Industrial Road, Unit 9
San Carlos, CA 94070
Voice: (650) 508-7333
Fax: (650) 508-7340
www.scsdk8.org

Tierra Linda/CLC/Mariposa Campus Rebuild Project

Two Week Look Ahead

12/11/2017 through 12/24/2017



CLC Modulares- Rain protection removed to install electrical connections and above ceiling ductwork



Interior of CLC Modulares - Building D



Interior of CLC Modulares - Building D

Week of December 11th - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at TL Classrooms:
 - Punch Lists
 - New Fire Alarm
- Activities at the CLC Modular Classrooms:
 - Permanent welding and setting of Building D
 - Interior completion of Building D
 - Storm sewer lines
 - Tie in electrical and other utilities

Week of December 18th - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at TL Classrooms:
 - Punch Lists
 - New Fire Alarm
- Activities at the CLC Modular Classrooms:
 - Site work
 - Permanent welding and setting of Building D
 - Interior completion of Building D

If you have questions please contact the SCSD Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net