



# SAN CARLOS SCHOOL DISTRICT

Mary Jude Doeringhaus, Interim Superintendent  
Robert Porter, Chief Operations Officer  
Allison Liner, Interim Assistant Superintendent

1200 Industrial Road, Unit 9  
San Carlos, CA 94070  
Voice: (650) 508-7333  
Fax: (650) 508-7340  
www.scsdk8.org

## Tierra Linda/CLC/Mariposa Campus Rebuild Project

### Two Week Look Ahead

2/05/2018 through 2/18/2018



*Building D second floor being set*



*Buildings A and D in place*

### Week of February 5<sup>th</sup> - Work Hours: 8:00 a.m. - 6:00 p.m.

#### Activities:

- Activities at the CLC Modular Classrooms:
  - Permanently weld and set second floor of Building D
  - Begin all MEP connections to site utilities

### Week of February 12<sup>th</sup> - Work Hours: 8:00 a.m. - 6:00 p.m.

#### Activities:

- Activities at the CLC Modular Classrooms:
  - Permanently weld and set second floor of Building D
  - Interior finishes
  - Continue MEP connections to site utilities

If you have questions please contact the SCSD Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net