



SAN CARLOS SCHOOL DISTRICT

Mary Jude Doeringhaus, Interim Superintendent
Robert Porter, Chief Operations Officer
Allison Liner, Interim Assistant Superintendent

1200 Industrial Road, Unit 9
San Carlos, CA 94070
Voice: (650) 508-7333
Fax: (650) 508-7340
www.scsdk8.org

Tierra Linda/CLC/Mariposa Campus Rebuild Project

Two Week Look Ahead

4/2/2018 through 4/15/2018



Building B first floor on site, weatherproofed, ready to weld and secure



Buildings A and D are set

Week of April 2nd - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at the CLC Modular Classrooms, weather permitting
 - GrowthPoint continues to complete work in the modules such as HVAC, Electrical and Plumbing
 - Continue MEP connections to site utilities by Alten
 - Continue vent wells and other site work at Buildings A and D
 - Interior finishes
 - Continue structural weld and set of Building B first floor modules

Week of April 9th - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at the CLC Modular Classrooms, weather permitting
 - Prepare for delivery and set of Building B second floor and Building C first floor
 - Interior and between floors MEP by GrowthPoint
 - Interior finishes
 - Continue MEP connections to site utilities by Alten
 - Continue vent wells and site work at Buildings A and D

If you have questions please contact the SCSD Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net

Board of Education ~ Eirene Chen ^ Michelle Nayfack ^ Carol Elliott ^ Kathleen Farley ^ Neil Layton