



SAN CARLOS SCHOOL DISTRICT

Mary Jude Doeringhaus, Interim Superintendent
Robert Porter, Chief Operations Officer
Allison Liner, Interim Assistant Superintendent

1200 Industrial Road, Unit 9
San Carlos, CA 94070
Voice: (650) 508-7333
Fax: (650) 508-7340
www.scsdk8.org

Tierra Linda/CLC/Mariposa Campus Rebuild Project

Two Week Look Ahead

3/12/2018 through 3/25/2018



Building B first floor on site and weatherproofed



Buildings A and D are set

Week of March 12th - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at the CLC Modular Classrooms
 - GrowthPoint and Alten are preparing modules and site for predicted weekend storms
 - GrowthPoint continues to work on completing work in the modules such as HVAC, Electrical and Plumbing
 - Continue MEP connections to site utilities by Alten
 - Continue vent wells and other site work at Buildings A and D
 - Interior finishes
 - Continue structural weld and set of Building B first floor modules

Week of March 19th - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at the CLC Modular Classrooms
 - Continue weld Building B, first floor modules
 - Make ready for Building B second floor modules
 - Interior finishes
 - Continue MEP connections to site utilities by Alten
 - Continue vent wells and site work at Buildings A and D

If you have questions please contact the SCSD Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net