



SAN CARLOS SCHOOL DISTRICT

Mary Jude Doeringhaus, Interim Superintendent
Robert Porter, Chief Operations Officer
Allison Liner, Interim Assistant Superintendent

1200 Industrial Road, Unit 9
San Carlos, CA 94070
Voice: (650) 508-7333
Fax: (650) 508-7340
www.scsdk8.org

PENDING WEATHER CONDITIONS – ANTICIPATE HEAVY CONSTRUCTION THIS WEEKEND
Saturday, February 24th and Sunday February 25th are Work Days – Work Hours: 9:00 a.m. – 5:00 p.m.

Tierra Linda/CLC/Mariposa Campus Rebuild Project

Two Week Look Ahead

2/26/2018 through 3/11/2018



Buildings A and D are set



Ready for Building B first floor delivery on 2/24/2018

Week of February 26th - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at the CLC Modular Classrooms
 - GrowthPoint continues to work on completing work in the modules such as HVAC, Electrical and Plumbing
 - Continue MEP connections to site utilities by Alten
 - Start vent wells and other site work at Buildings A and D
 - Interior finishes
 - Set and weld Building B first floor mods

Week of March 5th - Work Hours: 8:00 a.m. - 6:00 p.m.

Activities:

- Activities at the CLC Modular Classrooms
 - Complete weld Building B, first floor
 - Interior MEP by GrowthPoint
 - Interior finishes
 - Continue MEP connections to site utilities by Alten
 - Continue vent wells and site work at Buildings A and D

If you have questions please contact the SCSD Project Owner's Representative, Ralph Adams at 650-218-0888, or rwa01@earthlink.net

Board of Education ~ Eirene Chen † Michelle Nayfack † Carol Elliott † Kathleen Farley † Neil Layton