



GALLAGHER

EST 1968



Construction Update – Thru July 01, 2016



Waxahachie ISD High School

Construction Update thru July 01, 2016



ADMINISTRATION:

Waxahachie Independent High School – Bldg and Site Package

Contact: Clyde Melick

ARCHITECTS:

Corgan Architects

401 North Houston Street, Dallas, Texas 75202

214-263-0660

Contact: David Safir

CONSTRUCTION MANAGER:

Gallagher Construction Services

3501 Token Drive, Ste 100, Richardson, Texas 75082

972-633-0564

Contact: Lance Aaron

COST SUMMARY

Site Package Total Amount Approved: \$7,971,036

Completed to Date \$1,415,290

Percentage Complete 16.51%

OVERALL PROJECT STATUS

Current Activities:

- Entire on-site mass grading is currently at 85%.
- H.S. building pad has been 90% moisture conditioned and is 50% complete with select fill cap.
- Concession building has been moisture conditioned and capped with select fill.
- Temporary poles have been installed and green tagged, Oncor has been notified to energize.

Two Week Look Ahead:

- Continue select fill at building pad.
- Continue mass grading at north side parking lot.
- Start underground electrical the week of July 5th
- Complete underground storm utilities at south side line 'C' moving north and east, and begin sanitary with a second crew while starting 'B' line storm drain.
- Contacted Canary Construction (City Utility Contractor) and will coordinate with tie in at south side manhole near 287 Business.

Waxahachie ISD High School

Construction Update thru July 01, 2016



Continue excavating the north side parking lot. Building pad is 50% complete with select fill cap. South east side utilities are marked and have begun moving north with installation.



Waxahachie ISD High School

Construction Update thru July 01, 2016



Grading of north side parking lot. Moving the water meter to our onsite hydrant from previous hydrant ¾ of a mile north. Final moisture conditioning of the H.S. building pad before select cap.



GALLAGHER CONSTRUCTION SERVICES
3501 TOKEN DR., SUITE 100, RICHARDSON, TX 75082
972.633.0564 • 972.633.0164 FAX
WWW.GALLAGHERTX.COM