

GCS

August 28, 2017

Bill Gile
Director of Facilities
San Gabriel Unified School District

**RE: Gabrielino High School – A03-116592
NSA CO No. 2**

Dear Bill:

After my review of the above referenced Change Order (CO) and supporting Change Order Request's (COR's) it is my recommendation that CO No. 2 in the amount of **\$28,491.16** be submitted for review and approval at the September 12, 2017 Board Meeting. Nicole Mehta LPA Architect and I reviewed and negotiated each COR associated with this CO and agree with the final costs.

For your use I have attached a copy of my running COR log which tracks the COR Percent to Contract amount. Current Percentage: 1.07%

In addition it tracks the following percentages to date:

• District Requested scope change:	0.25%	= \$18,789.25
• Unforeseen Conditions:	0.41%	= \$30,458.09
• Architect Design Issue:	0.21%	= \$15,880.20
• Edison Delay	<u>0.20%</u>	= <u>\$14,676.87</u>
	1.07%	Total \$79,804.41

Should you have any questions, feel free to give me a call.

Sincerely,

Gamache Construction Services, LLC



Randall Gamache
Sr. Project Manager

cc: File
Joyce Yeh, SGUSD
Melissa Hernandez, SGUSD
Gisle Nordli, IOR

Attachments:

- CO No. 2 and backup